

Project	Status	Project Manager
Asheville in Motion Plan	o Report is posted on Open City Hall for public comment.	Mariate Echeverry
Pedestrian improvements JARC Signals	o Procurement documents under review.	Barb Mee
Bike Corral on Haywood	o Ribbon cutting 4/28 at 6:30 p.m. - all are welcome.	Barb Mee
Watch for Me NC Ped/Bike Safety Campaign	o Preparations beginning for 2016 campaign.	Barb Mee
East of the Riverway Transportation Network Plan	o Developing adoption plan.	Barb Mee
Neighborhood Sidewalk Program	o First round of recommendations are under secondary review per policy; Haw Creek project design is being prepared for NCDOT review.	Barb Mee
NCDOT Pedestrian Safety Audit	o No recent updates available (from NCDOT).	NCDOT

TIGER		
RADTIP	Public Art plan will be finalized in May; The design process for RADTIP is ongoing; Right of Way acquisition phase is underway; The start of construction is targeted for 2017.	Dan Baechtold
Clingman Forest Greenway	Public works will be subcontracting the preconstruction work to prepare for construction.	Lucy Crown
Town Branch Greenway	Public works will be subcontracting the preconstruction work to prepare for construction.	Lucy Crown
French Broad River Greenway West	Designs are close to 75% complete. We should have the designs in hand within 2 weeks. The designs should be complete within 6 weeks.	Lucy Crown
Depot Street Roundabout	o Public Art planning process will be wrapping up in March, 2016; The design process for RADTIP is ongoing; Right of Way acquisition phase is underway; The start of construction is targeted for 2017. Streetscape and Public Art Plans Underway.	Dan Baechtold
Livingston St. Complete Streets	o Public meeting held 2/16, presented roadway design and sought input on streetscape elements. Awaiting design for final review.	Barb Mee

Transit Road Safety Audit	o Selected by the U.S. Department of Transportation Mayors' Challenge for Safer People, Safer Streets. o Covers a portion of Patton Avenue (Ashland Ave. to Haywood Rd.), and is expected to take place late February/early March.	Barb Mee
Fare Changes, ART Discounts, and Paratransit Eligibility.	This was removed from the budget process.	Mariate Echeverry
Transit Station Repairs	o Station lighting repairs-Working with Sustainability Office to replace light at the Station. o Transit Station repair of deteriorated concrete pavement, stormwater system, traffic signal loops, and ADA of the exterior of the station. Request for Qualifications received June 2015. Due to FTA freeze on grants project stalled. Received 5310 grant to assist in funding of repairs. The next steps are to process the contract, and the firm completes the design work.	Mariate Echeverry
Transit Master Plan	o Awarded STP-DA grant in October 2015 for \$120K, and the RFP has been drafted.	Mariate Echeverry
Transit Guidelines and Policy project	o Guidelines document- Draft has been completed, but the final draft is reliant on suspension policy. The Suspension Policy is in the process of being completed, with the help of Legal. o The Tobacco policy is complete o Firearms wording – Working with Legal o Child Strollers on the bus – Currently o Food access/storage – Just Economics is look to start a pilot program. Currently working to identify acceptable card size to operations, and then JE will start a pilot program.	Mariate Echeverry
Beaucatcher Greenway	A public meeting was held for the Beaucatcher Greenway on March 16 th as well as a presentation of the project to City Council on April 12 th . The construction drawings for the greenway and trailheads are in progress and a revised timeline for their completion is being determined. Once the construction documents are complete the permitting and bid process will initiate.	Al Kopf
Craven Street	o The final layer of resurfacing has been placed on Craven. The sidewalks have been poured and crews are finalizing the on street stormwater control measures. The bike lanes are installed. o The grading on the greenway portion continues with work focusing on the section south of Penland Creek. The greenway work is anticipated to be completed in the spring with the completion of the connection to Haywood Road and final surface paving of the entire greenway. The Greenway walls are in the final state of construction. Paving of the greenways is expected to take place in April. o The grading for the stream restoration is complete, for all the stormwater control measures and the stream restoration, the final plantings will take place in the spring. o The trailhead work will begin within the next month and is anticipated to be complete this summer.	McCray Coates
Greenway Map	o Draft is still in process.	Lucy Crown
Parking Study	o City Council approved a resolution authorizing the City Manager to enter into a contract with Nelson/Nygaard to prepare a Comprehensive Parking Study on April 12, 2016.	Ken Putnam

Capital Projects Progress Report Apr 2016

for the Multimodal Transportation Commission, and Subcommittees

City of Asheville
Capital Projects Management Division

Transportation Department

Project Manager: **Chuck Watson**

Inspector: **TBD**

Livingston Street Complete Street

Status: Design (by Consultant)

Status Update:

Next steps:
Plans, specifications and estimate are due by June 30th.

Recent steps:
The designer submitted 90% plans for staff review. Comments will be provided to the designer on April 8th.

Project Scope:

Provide Complete Street beginning on Depot St (adjacent to Grant Center) along Livingston Street to Victoria Road. Design will incorporate a roundabout, bike lanes, and pedestrian improvements.

Milestones:

Right of Way:

Last Project Update On: 4/8/2016

Neighborhood Sidewalks FY16

Status: Preliminary Engineering

Status Update:

Currently vetting FY16 list for existing (one side of road) sidewalk. The culled list will then be assessed for feasibility of construction.

Project Scope:

Preliminary engineering for feasibility on the FY16 prioritized list. Feasibility includes ROW research, and assumes 5 and 5" (5-ft utility strip, and 5-ft sidewalk).

Milestones:

Right of Way:

TBD

Last Project Update On: 3/14/2016

New Haw Creek Sidewalk

Status: Design (In-House)

Status Update:

Next Action
Complete design and submit to NCDOT for review.

Recent Actions
Received bridge specifications designer to incorporate into design.

Project Scope:

1150 LF of Sidewalk. Also provides Curb and Gutter, Ped Bridge along New Haw Creek Road.

Milestones:

Right of Way:

Last Project Update On: 4/8/2016

New Leicester Highway Sidewalk

Status: Design (by Consultant)

Status Update:

Next Action:
Issue the RFQ for preliminary engineering upon NCDOT approval.
Recent Actions:
Revised RFQ for design has been submitted to NCDOT for review. Request for funding for preliminary engineering has been approved.

Project Scope:

Construct approximately 2.3 miles of 5-foot wide concrete sidewalk with a 5-ft grass/utility strip on New Leicester Highway (US 63) from Patton Avenue, northwest to the city limit. Needed linkage in COA Pedestrian Plan update in 2005.

Milestones:

Survey Complete
Jan 2016 - Begin Design
Fall 2016 - Right of Way/Utility Relocation (if necessary)
Winter 2016 - Complete Design

Right of Way:

Pending design.

Last Project Update On: 4/8/2016

Capital Projects Progress Report Apr 2016

for the Multimodal Transportation Commission, and Subcommittees

City of Asheville
Capital Projects Management Division

Transportation Department

Project Manager: Robert Kun

Inspector: Bobby Roberts

Haywood Road Multimodal

Status: Construction

Status Update:

All work complete! A separate contract will be made for the art component of this project. All sidewalks complete, working on wall. Work began 10/05/15. Pre-Con meeting on 9/24/15. Contract and budget amendment passed by Council. Project has been advertised. On-street parking request denied by NCDOT. Continuing with contract as planned, without on-street parking.

Project may begin Summer '15. Revised estimate to \$268k from \$220k due to trend, rise in contractor bids. 8 on-street parking spaces were proposed by property owner. On-street parking reviewed and denied by NCDOT. Preliminary striping for lane shift and bike lane are complete.

Project Scope:

Sidewalk, Bike Lane, and Striping for Haywood Rd from Craven St. to Beecham's Curve.

Milestones:

03/28/16 All work complete, final payment made
03/14/16 - Project Walk-Through
10/05/15 - Work Begins
9/24/15 - Pre-Con MTG
08/25/15 - Goes to Council
8/06/15 - Open bids
7/16/15 - RFP Bid Package posted
7/14/15 - Plans and contract revised
7/8/15 - NCDOT rejects parking
06/22/15 - Plans at NCDOT for approval for on-street parking request by Matt Dyer
All Easements Acquired.
Design Phase Complete.

Right of Way:

* 8 Donated - 1 Condemned
* Right-of-entry agreements renewed with property owners.

Last Project Update On: 4/11/2016

Project Manager: Vinnie Sullivan

Inspector: TBD

Clingman Forest Greenway

Status: ROW & Utility Relocation

Status Update:

Project permitting begun. Council docs for plans updates funding in progress.

Project Scope:

Help to form contracts to build Greenway for the RAD-TIP project.

Milestones:

Keep in touch with everyone on a time to start construction.

Right of Way:

Last Project Update On: 4/13/2016

French Broad Greenway - WEST

Status: Design (by Consultant)

Status Update:

Phone conference this week to discuss changes to consultant's preliminary plans - 75%.

Project Scope:

Approx 1.2 mile greenway from Haywood Road Bridge to Amboy Road.

Milestones:

Right of Way:

Last Project Update On: 4/13/2016

Capital Projects Progress Report Apr 2016

for the Multimodal Transportation Commission, and Subcommittees

City of Asheville
Capital Projects Management Division

Transportation Department

Project Manager: Vinnie Sullivan

Inspector: TBD

Hazel Mill Rd Sidewalk

Status: Preliminary Engineering

Status Update:

Surveying has been completed. Permitting info passed along to Walter Ear.

Project Scope:

Sidewalk along Hazel Mill Rd from Patton Ave to N. Louisiana Ave. Only preliminary engineering currently. Project is programmed for FY17. This project will be scheduled after the developer receives permit approval.

Milestones:

Right of Way:

Last Project Update On: 4/13/2016

Hendersonville Road Sidewalk

Status: Construction

Status Update:

Concrete pours continuing. Water meter boxes delivered for project.

Contractor proposing driveway crossings work/pricing. Retaining walls work upcoming

Meeting with DOT onsite 4/13/16 to discuss construction issues.

Three reimbursements applied for, received.

Project Scope:

Construction of pedestrian and transit improvements along Hendersonville Hwy. from Seminole Rd. to Long Shoals Rd., to include sidewalks, retaining walls, bus shelters, pedestrian signals, etc.

Milestones:

6/15 - Advertise project for bids
7/15 - ROW Acquisition Complete
8/15 - Bid Opening (2nd)
9/15 - Council Resolution for Contract
10/15 - Award Contract
12/16 - Complete construction

Right of Way:

All 31 easements have been recorded and final payments to property owners have been processed.

Last Project Update On: 4/13/2016

Town Branch Greenway

Status: Preliminary Engineering

Status Update:

Project permitting begun. Council docs for plans updates funding in progress.

Project Scope:

Help to form contracts to build Greenway for the RAD-TIP project.

Milestones:

Right of Way:

Last Project Update On: 4/13/2016

Capital Projects Progress Report Apr 2016

for the Multimodal Transportation Commission, and Subcommittees

City of Asheville
Capital Projects Management Division

Transportation Department

Project Manager: **Walter Ear**

Inspector: **TBD**

RADTIP

Status: Design (by Consultant)

Status Update:

Project Scope:

IN PROGRESS:

- * Staff reviewing 90% roadway plans, and 100% streetscape (landscape, and stormwater) plans.
- * Providing bi-weekly updates to FHWA on progress of PS&E.

River Arts District Transportation Improvement Project (RADTIP). Scope primarily redevelops the riverfront along Riverside Drive, and Lyman St into a multimodal transportation corridor.

UP NEXT:

- * Clearing in preparation of Duke Utility Relocation.
- * Duke utility Relocation
- * Review of traffic control plan with CDM Smith.

RECENT HISTORY:

- * Apr 12, '16 Utility Coordination Meeting held with CDM Smith, So-Deep, and Utility Providers (Duke Energy, PSNC, MSD, AT&T, and COA Water Department)
- * Weekly meetings ongoing for River Redevelopment Team (RRT) Coordination, Mondays.

Milestones:

Right of Way:

2016
May - 100% Design Complete
Jun - FHWA ROW Deadline
Jul - Begin Clearing
Aug - Begin Duke Utility Relocation
Sep - FHWA Funding Obligated
Fall - Advertise RADTIP construction contract
2017 - Begin Construction

In-progress. See COA Real Estate Department for details.

Last Project Update On: 11/19/2015