

Project	Status	Project Manager
Asheville in Motion Plan	o The plan has won the 2016 North Carolina Marvin Collins Planning Award in the Large Community/Comprehensive Planning category (Hooray!)	Mariate Echeverry
Pedestrian improvements JARC Signals	o Procurement documents under review. No update	Barb Mee
Watch for Me NC Ped/Bike Safety Campaign	o Campaign underway; anticipate increasing intensity beginning in September.	Barb Mee
East of the Riverway Transportation Network Plan	o Developing adoption plan. No update	Barb Mee
Neighborhood Sidewalk Program	o Easements are being sought from affected property owners.	Barb Mee
NCDOT Pedestrian Safety Audit	o No recent updates available (from NCDOT).	NCDOT
Pedestrian and Bicycle Counts	o Volunteer recruitment got a late push from Citizen Times placement, WLOS story; appears we will have enough volunteers to count the essential intersections as well as some that have not been counted recently. Volunteers still accepted, sign up at: www.AshevilleNC.gov/BikePedRegistration ; trainibg available on line at https://youtube/ullJqbZSqo4	Barb Mee

TIGER		
RADTIP	Final design, permitting, and right of way acquisition is substantially complete. Utility relocation and other site preparation is underway and will continue through the fall of 2016 and early 2017. The bidding and contracting process will occur in fall and winter of 2016/2017. The start of construction is targeted for Spring of 2017. Construction is likely to take three years, with the bulk of construction in 2017 and 2018.	Dan Baechtold
Clingman Forest Greenway	o The Greenway designs will be review by DSD for approval and permitting.	Lucy Crown
Town Branch Greenway	o The Greenway designs will be review by DSD for approval and permitting.	Lucy Crown
French Broad River Greenway West	o We are continuing to finalize the designs on the property to comply with Duke's Transmission ROW Guidelines while not producing a rise.	Lucy Crown
Depot Street Roundabout	o Public Art planning process will be wrapping up in March, 2016; The design process for RADTIP is ongoing; Right of Way acquisition phase is underway; The start of construction is targeted for 2017. Streetscape and Public Art Plans Underway.	Dan Baechtold
Livingston St. Complete Streets	o We are in contact with the designer regarding submitting to the appropriate agencies for permits.	Chuck Watson

Transit Road Safety Audit	o Audit field work done the first week of August, awaiting draft report from consultants-expected by end of August, but not here yet.	Barb Mee
Transit Station Repairs	Project delayed. o Station lighting repairs-Working with Sustainability Office to replace light at the Station. o Transit Station repair of deteriorated concrete pavement, stormwater system, traffic signal loops, and ADA of the exterior of the station. Request for Qualifications received June 2015. Due to FTA freeze on grants project stalled. Received 5310 grant to assist in funding of repairs. The next steps are to process the contract, and the firm completes the design work.	Mariate Echeverry
Transit Master Plan	Project delayed o Awarded STP-DA grant in October 2015 for \$120K, and the RFP has been drafted.	Mariate Echeverry
Transit Guidelines and Policy project	This project will continue when the new staff is hired. o Guidelines document- Draft has been completed, but the final draft is reliant on suspension policy. The Suspension Policy is in the process of being completed, with the help of Legal. o The Tobacco policy is complete o Firearms wording – Working with Legal o Child Strollers on the bus – Currently o Food access/storage – Just Economics is looking to start a pilot program. Currently working to identify acceptable cart size to operations, and then JE will start a pilot program.	Mariate Echeverry
Beaucatcher Greenway	o Stewart has submitted the construction documents for permitting approval with the State and DSD; tentative bid date set for in September.	Al Kopf/Pete Wall
Craven Street	o The final layer of resurfacing has been placed on Craven. The sidewalks have been poured and crews are finalizing the on street stormwater control measures. The bike lanes are installed. The final pervious parking section is complete. o The grading on the greenway portion is complete, stone has been placed for the base. The asphalt binder layer is Complete with the final layer of surface course to be placed in October. The Greenway walls are complete and the handrails along the greenway are being installed. o The grading for the stream restoration is complete, for all the stormwater control measures and the stream restoration, the majority of the final plantings are installed, due to the dry weather and head the remaining plantings will be installed this fall. o The trailhead work has begun and will be finalized in late summer.	McCray Coates
Greenway Map	o Draft is still in process.	Lucy Crown
Parking Study	o The parking study is currently underway and should be completed by the end of October, 2016	Ken Putnam
Greenway Connectors	The City was awarded an STP-DA grant to assist in the \$120k design project that will create on=road connectors from the Town Branch Greenway to the Beaucatcher Greenway and the Clingman Forest Greenway. This project will also include a wayfinding system. The RFQ should go out this month. A committee will be formed to assist in the selction of the consultant and general oversight of the planning process.	Lucy Crown

Capital Projects Progress Report Sep 2016

for the Multimodal Transportation Commission, and Subcommittees

City of Asheville

Capital Projects Management Division

Transportation Department

Project Manager: **Chuck Watson**

Inspector: **TBD**

Neighborhood Sidewalk FY16

Status: Preliminary Engineering

Status Update:

In Progress:

- Vetting FY16 list for constructability, and criteria from Neighborhood Sidewalk Policy.
- Developing preliminary (60-80%) designs, and budgetary cost estimates for "top" 10-12 most constructable sections.

Next Steps:

- CPMD to provide follow up report to the Transportation Dept on constructability, and cost estimates for the top 10-12 neighborhood sidewalks.
- Follow up discussion is needed with the Neighborhood Sidewalk Committee to break up the "larger" roadway sections (>3000LF) such as Old Haywood Rd.

Project Scope:

Preliminary engineering for feasibility on the FY16 prioritized list. Feasibility includes ROW research, and assumes "5 and 5" (5-ft utility strip, and 5-ft sidewalk). Urban sections may require "6-ft behind the curb".

Milestones:

5/25 - Initial results presented to MMTC by CPMD

Right of Way:

TBD

Last Project Update On: 8/19/2016

New Haw Creek Sidewalk

Status: Design (In-House)

Status Update:

Next actions:

Meet with affected property owners - Working with the City's Bike/Ped Coordinator, and Neighborhood Coordinator.

Recent actions:

Sidewalk alignment was recently changed to incorporate sidewalk development by new restaurant, and to enhance traffic safety (both vehicle and pedestrian).

Project Scope:

1150 LF of Sidewalk. Also provides Curb and Gutter, Ped Bridge along New Haw Creek Road. Exact scope to be determined once site constraints are defined.

Milestones:

Right of Way:

Two property owners may be affected. See Neighborhood Sidewalk policy for right of way process.

Last Project Update On: 9/16/2016

New Leicester Highway Sidewalk

Status: Design (by Consultant)

Status Update:

In Progress:

A meeting with the consultant is scheduled for 9-20-16 to discuss their proposal. Once the proposal is received negotiations will begin.

Project Scope:

Construct approximately 2.3 miles of 5-foot wide concrete sidewalk with a 5-ft grass/utility strip on New Leicester Highway (US 63) from Patton Avenue, northwest to the city limit. Needed linkage in COA Pedestrian Plan update in 2005.

Milestones:

Survey Complete
Oct 2016 - Begin Design
Aug 2017 - Right of Way acquisition complete
Summer 2017 - begin construction

Right of Way:

Pending design.

Last Project Update On: 9/16/2016

Capital Projects Progress Report Sep 2016

for the Multimodal Transportation Commission, and Subcommittees

City of Asheville

Capital Projects Management Division

Transportation Department

Project Manager: **Chuck Watson**

Inspector: **TBD**

T6 Livingston Street Complete Street

Status: Design (by Consultant)

Status Update:

This project will be included in the TIGER 6 CMAR contract.

Next steps:

A phone conversation with Davenport is scheduled for 9-16-16 to discuss permitting of the project (NCDMLR and COA) and possible construction administration once the project starts.

Project Scope:

Provide Complete Street beginning on Depot St (adjacent to Grant Center) along Livingston Street to Victoria Road. Design will incorporate a roundabout, bike lanes, and pedestrian improvements.

Milestones:

Meeting with FHWA next week to review this and other RADTIP projects.

Right of Way:

Temporary Construction easements are received.

Last Project Update On: 9/16/2016

Traffic Calming FY16 (Speed Humps)

Status: Warranty

Status Update:

Recent steps:
Project complete.

Project Scope:

Speed humps on Salola St (7) and Rumbaugh Pl (4).

Milestones:

June 30 substantial completion

Right of Way:

n/a

Last Project Update On: 8/18/2016

Traffic Calming FY17 (Speed Humps)

Status: Warranty

Status Update:

Next Steps:
Final walk through and process pay application.

Recently Completed:

Speed humps have been installed on Midland, Barnard and Westwood.

Project Scope:

Milestones:

Right of Way:

Last Project Update On: 9/16/2016

Capital Projects Progress Report Sep 2016

for the Multimodal Transportation Commission, and Subcommittees

City of Asheville

Capital Projects Management Division

Transportation Department

Project Manager: **Robert Kun**

Inspector: **Bobby Roberts**

Haywood Road Multimodal

Status: Warranty

Status Update:

All work complete! A separate contract will be made for the art component of this project. All sidewalks complete, working on wall. Work began 10/05/15. Pre-Con meeting on 9/24/15. Contract and budget amendment passed by Council. Project has been advertised. On-street parking request denied by NCDOT. Continuing with contract as planned, without on-street parking.

Project may begin Summer '15. Revised estimate to \$268k from \$220k due to trend, rise in contractor bids. 8 on-street parking spaces were proposed by property owner. On-street parking reviewed and denied by NCDOT. Preliminary striping for lane shift and bike lane are complete.

Project Scope:

Sidewalk, Bike Lane, and Striping for Haywood Rd from Craven St. to Beecham's Curve.

Milestones:

03/28/16 All work complete, final payment made
03/14/16 - Project Walk-Through
10/05/15 - Work Begins
9/24/15 - Pre-Con MTG
08/25/15 - Goes to Council
8/06/15 - Open bids
7/16/15 - RFP Bid Package posted
7/14/15 - Plans and contract revised
7/8/15 - NCDOT rejects parking
06/22/15 - Plans at NCDOT for approval for on-street parking request by Matt Dyer
All Easements Acquired.
Design Phase Complete.

Right of Way:

* 8 Donated - 1 Condemned
* Right-of-entry agreements renewed with property owners.

Last Project Update On: 8/19/2016

RADTIP Asbestos/Lead Testing

Status: Design (by Consultant)

Status Update:

Testing is complete. Report generated for 226 Lyman (Days Warehouse). Testing Has begun. Altamont Environmental selected. Eight submittals were received from lead and asbestos testing firms, and we are currently negotiating with the highest ranked firm.

Project Scope:

RFQ for Environmental Engineering (Asbestos/Lead) for RADTIP Demolition Project

Milestones:

08/26/16 Testing Complete
8/11/16 Testing has begun
07/06/16 Proposal received
06/09/16 Qualifications Received
7/26 Council review of contract
8/26 Formal Reports received
9/5 Abatement begins

Right of Way:

n/a

Last Project Update On: 9/6/2016

Capital Projects Progress Report Sep 2016

for the Multimodal Transportation Commission, and Subcommittees

City of Asheville

Capital Projects Management Division

Transportation Department

Project Manager: **Robert Kun**

Inspector: **Bobby Roberts**

RADTIP Demolitions

Status: Contracting

Status Update:

Contract documents created. Visited all sites with consultant. Consultant proposal received for testing. Preparing contract for demolition

Project Scope:

Demolish 5 buildings for RADTIP project

Milestones:

09/08/16 Open Bids
08/18/16 Advertised
8/11/16 Contract documents created

Right of Way:

n/a

Last Project Update On: 9/7/2016

Project Manager: **Vinnie Sullivan**

Inspector: **Bryan Abbajay**

Hendersonville Road Sidewalk

Status: Construction

Status Update:

Concrete pours continuing for sidewalks, retaining wall construction in progress. Contractor proposal for driveway submitted to NC DOT after obtaining better prices for asphalt. Working on obtaining remaining ROEs. Vaughn & Melton on site as CEI after DOT discontinued CEI. Pay app #11 in progress.
Working on contract modification for culvert extension (in-lieu of pedestrian bridge) near Dingle Creek. Coordinating with DOT and Contractor to amend contract.

Project Scope:

Construction of pedestrian and transit improvements along Hendersonville Hwy. from Seminole Rd. to Long Shoals Rd., to include sidewalks, retaining walls, bus shelters, pedestrian signals, etc.

Milestones:

6/2015 - Advertise project for bids
7/2015 - ROW Acquisition Complete
8/2015 - Bid Opening (2nd)
9/2015 - Council Resolution for Contract
10/2015 - Award Contract
12/2016 - Complete construction

Right of Way:

All 31 easements have been recorded and final payments to property owners have been processed.

Last Project Update On: 9/16/2016

T6 Clingman Forest Greenway

Status: Design (In-House)

Status Update:

This project will be included in the TIGER 6 CMAR contract.
Project permitting review ready for submittal pending City and consultant signatures, which are in progress. Final permits will not be generated until a contractor is on board. Project budget not updated, not responsible for invoicing at this stage.

Project Scope:

Help to form contracts to build Greenway for the RAD-TIP project.

Milestones:

6/17 - 100% PS&E submittal received.

Right of Way:

complete

Last Project Update On: 9/16/2016

Capital Projects Progress Report Sep 2016

for the Multimodal Transportation Commission, and Subcommittees

City of Asheville

Capital Projects Management Division

Transportation Department

Project Manager: **Vinnie Sullivan**

Inspector: **Bryan Abbajay**

T6 French Broad Greenway - WEST

Status: Design (by Consultant)

Status Update:

This project will be included in the TIGER 6 CMAR contract.

Walk-through with Duke last week to iron out locations of disputed structures. Concensus reached, expect final plans soon. No budget update, not responsible for invoicing at this stage.

Project Scope:

Approx 1.2 mile greenway from Haywood Road Bridge to Amboy Road.

Milestones:

Right of Way:

Last Project Update On: 9/16/2016

T6 Town Branch Greenway

Status: Design (by Consultant)

Status Update:

This project will be included in the TIGER 6 CMAR contract.

Project permitting review ready for submittal pending City and consultant signatures, which are in progress. Final permits will not be generated until a contractor is on board. Project budget not updated, not responsible for invoicing at this stage.

Project Scope:

Help to form contracts to build Greenway for the RAD-TIP project.

Milestones:

Right of Way:

Complete

Last Project Update On: 9/16/2016

Project Manager: **Walter Ear**

Inspector:

PE for Swannanoa River Rd (NC80) Sidewalk/East Asheville Green Status: Preliminary Engineering

Status Update:

Surveying is 50% complete.

CPMD met with Transportation on September 21st to discuss the scope of the sidewalk. Sidewalk is to be installed on the north side of Swannanoa River Road from South Tunnel Road to Truckers Place as a needed linkage.

Project Scope:

Greenway: Transportation has private grant for feasibility study. CPMD providing surveying assistance to stretch the grant funds.

Sidewalk: CPMD to assist with scope and cost estimate for this needed linkage.

Milestones:

Right of Way:

Last Project Update On: 6/13/2016

Capital Projects Progress Report Sep 2016

for the Multimodal Transportation Commission, and Subcommittees

City of Asheville

Capital Projects Management Division

Transportation Department

Project Manager: **Walter Ear**

Inspector:

T6 RADTIP

Status: Design (by Consultant)

Status Update:

This project will be included in the TIGER 6 CMAR contract.

In Progress:

- * Staff Completed Review of 90% roadway plans, and 100% streetscape (landscape, and stormwater) plans.
- * Clearing in preparation of Duke Utility Relocation.
- * Contracting for demolition of buildings in the City's new roadway and utility right of way.
- * Bidding for waste disposal in progress.

Up Next:

- * Duke utility Relocation
- * Review of traffic control plan with CDM Smith.

Recently Completed

- * TIGER 6 Grant Agreement Signed and Executed by FHWA!

Project Scope:

River Arts District Transportation Improvement Project (RADTIP). Scope primarily redevelops the riverfront along Riverside Drive, and Lyman St into a multimodal transportation corridor.

Milestones:

2016
May - 100% Design Complete
Jun - FHWA ROW Deadline
Aug - Begin Clearing / Begin Duke Utility Relocation
Sep - FHWA Funding Obligated
Fall - Advertise RADTIP construction contract
2017 - Begin Construction

Right of Way:

Complete. See COA Real Estate Department for details.

Last Project Update On: 9/16/2016