

Project	Status	Project Manager
Asheville in Motion Plan	o The plan has won the 2016 North Carolina Marvin Collins Planning Award in the Large Community/Comprehensive Planning category (Hooray!)	Mariate Echeverry
Pedestrian improvements JARC Signals	o Procurement documents under review. No update	Barb Mee
Watch for Me NC Ped/Bike Safety Campaign	o Campaign preview on 6/15/16.	Barb Mee
East of the Riverway Transportation Network Plan	o Developing adoption plan. No update	Barb Mee
Neighborhood Sidewalk Program	o First round of recommendations are under secondary review per policy; Haw Creek project design is being prepared for NCDOT review.	Barb Mee
NCDOT Pedestrian Safety Audit	o No recent updates available (from NCDOT).	NCDOT

TIGER		
RADTIP	Final design, permitting, and right of way acquisition will be completed in Summer 2016. Utility relocation and other site preparation will begin in late summer through the fall of 2016. The bidding and contracting process will occur in fall and winter of 2016/2017. The start of construction is targeted for Spring of 2017. Construction is likely to take three years, with the bulk of construction in 2017 and 2018.	Dan Baechtold
Clingman Forest Greenway	o Public works will be subcontracting the preconstruction work to prepare for construction.	Lucy Crown
Town Branch Greenway	o Public works will be subcontracting the preconstruction work to prepare for construction.	Lucy Crown
French Broad River Greenway West	o Designs are close to 100% complete. Tours of the greenway were given on April 25 and 26th. They were very well attended. An action	Lucy Crown
Depot Street Roundabout	o Public Art planning process will be wrapping up in March, 2016; The design process for RADTIP is ongoing; Right of Way acquisition phase is underway; The start of construction is targeted for 2017. Streetscape and Public Art Plans Underway.	Dan Baechtold
Livingston St. Complete Streets	o With delivery of 90% drawings, responsibility for the project has shifted to Capital Projects Division; Chuck Watson is the PM.	Chuck Watson

Transit Road Safety Audit	o With staffing losses, this has been delayed, aiming for the audit to take place over three days in the first half of August .	Barb Mee
Transit Station Repairs	Project delayed. o Station lighting repairs-Working with Sustainability Office to replace light at the Station. o Transit Station repair of deteriorated concrete pavement, stormwater system, traffic signal loops, and ADA of the exterior of the station. Request for Qualifications received June 2015. Due to FTA freeze on grants project stalled. Received 5310 grant to assist in funding of repairs. The next steps are to process the contract, and the firm completes the design work.	Mariate Echeverry
Transit Master Plan	Project delayed o Awarded STP-DA grant in October 2015 for \$120K, and the RFP has been drafted.	Mariate Echeverry
Transit Guidelines and Policy project	This project will continue when the new staff is hired. o Guidelines document- Draft has been completed, but the final draft is reliant on suspension policy. The Suspension Policy is in the process of being completed, with the help of Legal. o The Tobacco policy is complete o Firearms wording – Working with Legal o Child Strollers on the bus – Currently o Food access/storage – Just Economics is looking to start a pilot program. Currently working to identify acceptable cart size to operations, and then JE will start a pilot program.	Mariate Echeverry
Beaucatcher Greenway	o Staff and peer reviews completed on 90% construction drawings for the greenway and trailheads returned to Stewart. Permitting and bid documents are also being prepared concurrently with Stewart Engineering.	Pete Wall
Craven Street	o The final layer of resurfacing has been placed on Craven. The sidewalks have been poured and crews are finalizing the on street stormwater control measures. The bike lanes are installed. The final pervious parking section is complete. o The grading on the greenway portion is complete, stone has been placed for the base. The asphalt layer is anticipated to be placed by the end of July. The Greenway walls are complete and the handrails along the greenway are being installed. o The grading for the stream restoration is complete, for all the stormwater control measures and the stream restoration, the majority of the final plantings are installed, due to the dry weather and head the remaining plantings will be installed this fall. o The trailhead work has begun and will be finalized in late summer.	McCray Coates
Greenway Map	o Draft is still in process.	Lucy Crown
Parking Study	o City Council approved a resolution authorizing the City Manager to enter into a contract with Nelson/Nygaard to prepare a Comprehensive Parking Study on April 12, 2016. The parking study is currently underway and the anticipated completion date is August 27, 2016.	Ken Putnam
Greenway Connectors	The City was awarded an STP-DA grant to assist in the \$120k design project that will create on=road connectors from the Town Branch Greenway to the Beaucatcher Greenway and the Clingman Forest Greenway. This project will also include a wayfinding system. The RFQ will go out in July. A committee will be formed to assist in the selction of the consultant and general oversight of the planning process.	Lucy Crown

Capital Projects Progress Report Jul 2016

for the Multimodal Transportation Commission, and Subcommittees

City of Asheville

Capital Projects Management

Transportation Department

Project

Chuck Watson Inspector **TBD**

Neighborhood Sidewalk FY16

Status Update:

Currently vetting FY16 list for constructability, and criteria from Neighborhood Sidewalk Policy. Initial results presented to MMTC by CPMD Division Manager, Walter Ear.

Next action for CPMD is to provide a follow up report on constructability, and cost estimates for the top 10-12 neighborhood sidewalks. Follow up discussion is needed with the Neighborhood Sidewalk Committee to break up the "larger" roadway sections (>3000LF) such as Old Haywood Rd.

Milestones:

Status: Preliminary Engineering

Project Scope:

Preliminary engineering for feasibility on the FY16 prioritized list. Feasibility includes ROW research, and assumes 5 (5-ft utility strip, and 5-ft sidewalk).

Right of Way:

TBD

Last Project Update On: 6/16/2016

New Haw Creek Sidewalk

Status Update:

Recent Actions:
The design is being modified to incorporate the sidewalk to be installed by a proposed restaurant.

Next actions:
Provide revised plans to Transportation and Neighborhood Coordinator for right-of-way discussions with property owners.
Discussion required with NCDOT regarding interface with culverts (pedestrian bridge or culvert extension).

Milestones:

Status: Design (In-House)

Project Scope:

1150 LF of Sidewalk. Also provides Curb and Gutter, Ped Bridge along New Haw Creek Road. Exact scope to be determined once site constraints are defined.

Right of Way:

Last Project Update On: 7/8/2016

New Leicester Highway Sidewalk

Status Update:

Next steps
Working on acquiring design services. Once concurrence with NCDOT is obtained a proposal including tasks and pricing will be requested from the consultant.

2005.

Recent steps
A letter requesting concurrence with the consultant selection process has been submitted to NCDOT.

Milestones:

Survey Complete
Aug 2016 - Begin Design
Aug 2017 - Right of Way acquisition complete
Summer 2017 - begin construction

Status: Design (by Consultant)

Project Scope:

Construct approximately 2.3 miles of 5-foot wide concrete sidewalk with a 5-ft grass/utility strip on New Highway (US 63) from Patton Avenue, northwest to the city limit. Needed linkage in COA Pedestrian Plan update in

Right of Way:

Pending design.

Last Project Update On: 7/8/2016

Capital Projects Progress Report Jul 2016

for the Multimodal Transportation Commission, and Subcommittees

City of Asheville

Capital Projects Management

Transportation Department

Project

Chuck Watson Inspector **TBD**

T6 Livingston Street Complete Street

Status Update:

Next steps:

Submit for erosion control permit. Plans will likely need to be revised to meet Road.

NCDMLR standards.

Recent steps:

P,S and E package has been revised to reflect comments offered by FHWA.

Milestones:

Meeting with FHWA next week to review this and other RADTIP projects.

Status: Design (by Consultant)

Project Scope:

Provide Complete Street beginning on Depot St (adjacent to Grant Center) along Livingston Street to Victoria

Design will incorporate a roundabout, bike lanes, and pedestrian improvements.

Right of Way:

Temporary Construction easements are received.

Last Project Update On: 7/8/2016

Traffic Calming FY16 (Speed Humps)

Status Update:

Next steps:

Next steps:

The project will be complete once all humps are correctly marked and accepted by Transportation.

Recent steps:

Speed humps have been installed on Salola Street and Rumbough Place.

However, we are having trouble with the marking contractor being on site and marking the humps correctly.

Milestones:

June 30 substantial completion

Status: Contracting

Project Scope:

Speed humps on Salola St (7) and Rumbaugh Pl (4).

Right of Way:

n/a

Last Project Update On: 7/8/2016

Traffic Control (Speed Humps) FY17

Status Update:

Petitions have been received by Transportation for humps on Midland Drive and Westwood Road. They are also expecting a petition back for Barnard Avenue. We will likely bundle this into one contract and solicit for bids.

Milestones:

Status: Design (In-House)

Project Scope:

Right of Way:

Last Project Update On: 7/8/2016

Capital Projects Progress Report Jul 2016

for the Multimodal Transportation Commission, and Subcommittees

City of Asheville

Capital Projects Management

Transportation Department

Project

Robert Kun Inspector **TBD**

RADTIP Asbestos/Lead Testing

Status Update:

Altamont Environmental selected. Eight submittals were received from lead and RFQ for Environmental Engineering (Asbestos/Lead) for asbestos testing firms, and we are currently negotiating with the highest ranked RADTIP Demolition Project firm.

Milestones:

07/06/16 Proposal received
06/09/16 Qualifications Received
7/26 Council review of contract
8/26 Formal Reports received
9/5 Abatement begins

Status: Design (by Consultant)

Project Scope:

RFQ for Environmental Engineering (Asbestos/Lead)
RADTIP Demolition Project

Right of Way:

n/a

Last Project Update On: 7/12/2016

RADTIP Demolitions

Status Update:

Visited all sites with consultant. Consultant proposal received for testing. Preparing contract for demolition

Milestones:

8/4 Advertise for demolition
8/25 Bid opening
9/13 City Council review contract
9/27 Notice to Proceed issued

Status: ROW & Utility Relocation

Project Scope:

Demolish 5 buildings for RADTIP project

Right of Way:

n/a

Last Project Update On: 7/12/2016

Project

Vinnie Sullivan Inspector **Bryan Abbajay**

Hendersonville Road Sidewalk

Status Update:

Concrete pours continuing for sidewalks. Contractor proposal for driveway on Construction of pedestrian and transit improvements along Hendersonville Hwy. from Seminole Rd. to Long Shoals Rd., hold pending getting better prices for asphalt. Working on obtaining ROEs. Retaining walls work upcoming. DOT reviewed changeover to private CEI and related contract, to be submitted this week after Risk, Legal, MB review. to include sidewalks, retaining walls, bus shelters, pedestrian signals, etc.

Milestones:

6/2015 - Advertise project for bids
7/2015 - ROW Acquisition Complete
8/2015 - Bid Opening (2nd)
9/2015 - Council Resolution for Contract
10/2015 - Award Contract
12/2016 - Complete construction

Status: Construction

Project Scope:

Construction of pedestrian and transit improvements along Hendersonville Hwy. from Seminole Rd. to Long Shoals Rd., to include sidewalks, retaining walls, bus shelters, pedestrian signals, etc.

Right of Way:

All 31 easements have been recorded and final payments to property owners have been processed.

Last Project Update On: 7/5/2016

Capital Projects Progress Report Jul 2016

for the Multimodal Transportation Commission, and Subcommittees

City of Asheville

Capital Projects Management

Transportation Department

Project

Vinnie Sullivan Inspector Bryan Abbajay

T6 Clingman Forest Greenway

Status: Design (In-House)

Status Update:

Project permitting begun, PCN received. Council docs for plans updates funding RAD-TIP obtained. Project budget not updated, not responsible for invoicing at this stage.

Project Scope:

Help to form contracts to build Greenway for the project.

Milestones:

6/17 - 100% PS&E submittal received.
Keep in touch with everyone on a time to start construction.

Right of Way:

complete

Last Project Update On: 7/5/2016

T6 French Broad Greenway - WEST

Status: Design (by Consultant)

Status Update:

100% PS&E plans received, but no-rise evaluation may change the design. Bridge to conference this week to discuss changes to consultant's preliminary plans. No budget update, not responsible for invoicing at this stage.

Project Scope:

Phone Approx 1.2 mile greenway from Haywood Road Amboy Road.

Milestones:

Right of Way:

Last Project Update On: 7/5/2016

T6 Town Branch Greenway

Status: Design (by Consultant)

Status Update:

Project permitting begun, PCN received. Council docs for plans updates funding RAD-TIP obtained. Project budget not updated, not responsible for invoicing at this stage.

Project Scope:

Help to form contracts to build Greenway for the project.

Milestones:

Right of Way:

Complete

Last Project Update On: 7/5/2016

Project

Walter Ear Inspector

PE for Swannanoa River Rd (NC80) Sidewalk/East Asheville

Status: Preliminary Engineering

Status Update:

Surveying is 50% complete.

Project Scope:

CPMD met with Transportation on September 21st to discuss the scope of the sidewalk. Sidewalk is to be installed on the north side of Swannanoa River Road from South Tunnel Road to Truckers Place as a needed linkage.

Greenway: Transportation has private grant for feasibility study. CPMD providing surveying assistance to stretch the grant funds.

Sidewalk: CPMD to assist with scope and cost estimate for this needed linkage.

Milestones:

Right of Way:

Last Project Update On: 6/13/2016

Capital Projects Progress Report Jul 2016

for the Multimodal Transportation Commission, and Subcommittees

City of Asheville

Capital Projects Management

Transportation Department

Project

Walter Ear Inspecto

T6 RADTIP

Status Update:

IN PROGRESS:

- * Staff Completed Review of 90% roadway plans, and 100% streetscape (landscape, and stormwater) plans.
- * Providing bi-weekly updates to FHWA on progress of PS&E.

UP NEXT:

- * Clearing in preparation of Duke Utility Relocation.
- * Duke utility Relocation
- * Review of traffic control plan with CDM Smith.

RECENT HISTORY:

- * Apr 12, '16 Utility Coordination Meeting held with CDM Smith, So-Deep, and Utility Providers (Duke Energy, PSNC, MSD, AT&T, and COA Water Department)
- * Weekly meetings ongoing for River Redevelopment Team (RRT) Coordination, Mondays.

Milestones:

2016

May - 100% Design Complete

Jun - FHWA ROW Deadline

Jul - Begin Clearing

Aug - Begin Duke Utility Relocation

Sep - FHWA Funding Obligated

Fall - Advertise RADTIP construction contract

2017 - Begin Construction

Status: Design (by Consultant)

Project Scope:

River Arts District Transportation Improvement Project (RADTIP). Scope primarily redevelops the riverfront along Riverside Drive, and Lyman St into a multimodal transportation corridor.

Right of Way:

In-progress. See COA Real Estate Department for details.

Last Project Update On: 5/19/2016