

Capital Projects Progress Report Sep 2015

for the Multimodal Transportation Commission, and Subcommittees

City of Asheville

Capital Projects Management

Transportation Department

Project

Hazel Mill Rd Sidewalk

Status Update:

Design will start when surveying has been completed.

Surveying in-progress.

Milestones:

Livingston Street Complete Street

Status Update:

A public meeting was held on Thursday, September 3. The project is currently (adjacent to being designed by a Davenport

Milestones:

New Leicester Highway Sidewalk

Status Update:

Preliminary estimates and options were provided to Transportation. Transportation provided feedback that is being used to refine the preliminary design.

2005.

Milestones:

Survey Complete
TBD - Begin Design
TBD - Complete Design
TBD - Right of Way/Utility Relocation (if necessary)

Project

Town Branch Greenway

Status Update:

9-8-15 Working on review of plans and cost estimate.

Milestones:

Chuck Watson Inspecto

Status: Preliminary Engineering

Project Scope:

Sidewalk along Hazel Mill Rd from Patton Ave to N. Louisiana Ave. Only preliminary engineering currently. Project is programmed for FY17. This project will be scheduled after the developer receives permit approval.

Right of Way:

Last Project Update On: 9/11/2015

Status: Design (by Consultant)

Project Scope:

Provide Complete Street beginning on Depot St Grant Center) along Livingston Street to Victoria Road. Design will incorporate a roundabout, bike lanes, and pedestrian improvements.

Right of Way:

Last Project Update On: 9/11/2015

Status: Design (In-House)

Project Scope:

Construct approximately 2.3 miles of 5-foot wide concrete sidewalk with a 5-ft grass/utility strip on New Leicester Highway (US 63) from Patton Avenue, northwest to the city limit. Needed linkage in COA Pedestrian Plan update in

Right of Way:

Pending survey and design.

Last Project Update On: 9/11/2015

Dewayne Riddle Inspecto

Status: Preliminary Engineering

Project Scope:

Help to form contracts to build Green way for the RAD-TIP project.

Right of Way:

Last Project Update On: 9/11/2015

Capital Projects Progress Report Sep 2015

for the Multimodal Transportation Commission, and Subcommittees

City of Asheville

Capital Projects Management

Transportation Department

Project

Robert Kun Inspector **TBD**

Haywood Road Multimodal

Status Update:

Pre-Con mtg on 9/24/15. Contract and budget amendment passed by Council.
from

Project has been advertised. On-street parking request denied by NCDOT.
Continuing with contract as planned, without on-street parking.

Status: Construction

Project Scope:

Sidewalk, Bike Lane, and Striping for Haywood Rd

Craven St. to Beecham's Curve.

Project may begin Summer '15. Revised estimate to \$268k from \$220k due to trend, rise in contractor bids. 8 on-street parking spaces were proposed by property owner. On-street parking reviewed and denied by NCDOT. Preliminary striping for lane shift and bike lane are complete.

Milestones:

Design Phase Complete.

All Easements Acquired.

06/22/15 Plans at NCDOT for approval for on-street parking request by Matt Dyer

7/8/15 NCDOT rejects parking

7/14/15 Plans and contract revised

7/16/15 - RFP Bid Package posted

8/06/15 Open bids

08/25/15 Goes to Council

9/24/15 Pre-Con MTG

Right of Way:

* 8 Donated - 1 Condemned

* Right-of-entry agreements renewed with property owners.

Last Project Update On: 9/11/2015

Project

Vinnie Sullivan Inspector

French Broad Greenway - WEST

Status Update:

Reviewed 25% plans as a group with engineer, met with Greenways Coordinator
Bridge to

to map out strategies. Expecting cost estimates shortly.

Status: Design (by Consultant)

Project Scope:

Approx 1.2 mile greenway from Haywood Road

Amboy Road.

Milestones:

Right of Way:

Last Project Update On: 9/11/2015

Hendersonville Rd Sidewalk

Status Update:

NC DOT also reviewing our request for qualifications for construction inspection.
along

Anticipated start date remains October 12, 2015.

Status: Contracting

Project Scope:

Construction of pedestrian and transit improvements

Hendersonville Hwy. from Seminole Rd. to Long Shoals Rd.,
to include sidewalks, retaining walls, bus shelters, pedestrian
signals, etc.

Bids were opened on 8/19/15 and an apparent low bidder was selected. NC DOT
is reviewing the contract documents, signed resolution accepting the contract
submitted and pending NC DOT approval.

Milestones:

6/8 - Advertise project for bids

7/1 - ROW Acquisition Complete

8/15 - Bid Opening (2nd)

9/15 - Council Resolution for Contract

10/15 - Award Contract

Right of Way:

All 31 easements have been recorded and final payments to
property owners have been processed.

Last Project Update On: 9/11/2015

Capital Projects Progress Report Sep 2015

for the Multimodal Transportation Commission, and Subcommittees

City of Asheville

Capital Projects Management

Transportation Department

Project

Walter Ear Inspecto **TBD**

RADTIP

Status Update:

Review of 65% plans complete.

* Weekly meetings ongoing for River Redevelopment Team (RRT) Coordination, along

Mondays.

* 8/1/15 Received 65% plans from CDM Smith.

* 7/8/15 On site permitting meeting with DENR, USACE, DWQ

* 6/19/15 Utility Coordination Meeting held with CDM Smith, So-Deep, and Utility Providers (Duke Energy, PSNC, MSD, AT&T, and COA Water Department)

Status: Design (by Consultant)

Project Scope:

River Arts District Transportation Improvement Project (RADTIP). Scope primarily redevelops the riverfront

Riverside Drive, and Lyman St into a multimodal transportation corridor.

Milestones:

9/15 - Receive ROW plats assoc. w/tenant relocation

12/15 - 100% Design completion

2016

Jun - FHWA ROW Deadline

Aug - End of Federal FY

Sep - FHWA Funding Obligated

2017 - Begin Construction (late 2016 possible)

Right of Way:

In-progress. See COA Real Estate Department for details.

Last Project Update On: 9/16/2015